

(様式2)

大玉村

帰還・移住等環境整備事業計画 令和6年度進捗状況報告

省庁名 農林水産省

令和7年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	基金 ／ 単年 度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用(国費)	執行額 (契約額の 国費相当 額)	執行差額 (国費相当 額)	事業の進捗状況	
1		(5)	40	1	—		農山村地域復興基金総合整備事業(農業水利施設等保全再生事業)	大玉地区	村	大玉村	直接	完了	基金	473.669	27	30	27	52.500		37.013	15.487	平成28年1月 詳細調査業務委託発注。
																	28	0		0	0	平成27年度発注、繰越事業として作業継続。
																	29	265.482		272.533	-7.051	平成29年9月 ため池対策工発注。
																	30	50.416		40.131	10.285	平成30年10月 ため池対策工発注。
																	累計	368.398	0	349.677	18.721	
																	R4	3.487		2.970	517	令和4年11月、ため池再対策基礎調査発注。
3		(5)	40	2	—		農山村地域復興基金総合整備事業(農業水利施設等保全再生事業)	大玉村	村	大玉村	直接	完了	単年度	9.288	R4	R6	R5	0		0	0	
																	R6	5.801		5.720	81	令和6年10月、ため池再対策詳細調査発注。
																	累計	9.288	0	8.690	598	
																	R6				0	
																	累計	0	0		0	
																26	0	0	0	0		
																27	0	0	0	0		
																28	0	0	0	0		
																29	0	0	0	0		
																30	0	0	0	0		
																R1	0	0	0	0		
																R2	0	0	0	0		
																R3	0	0	0	0		
																R4	0	0	0	0		
																R5	0	0	0	0		
																R6	0	0	0	0		
																県交付分 計		0	0	0	0	
																うち市町村 交付分	各年度 別合計	25	0	0	0	0
																		26	0	0	0	0
																		27	52.500	0	37.013	15.487
																		28	0	0	0	0
																		29	265.482	0	272.533	-7.051
																		30	50.416	0	40.131	10.285
																		R1	0	0	0	0
																		R2	0	0	0	0
																		R3	0	0	0	0
																		R4	3.487	0	2.970	517
																R5	0	0	0	0		
																R6	5.801	0	5.720	81		
																市町村交付分 計		377.686	0	358.367	19.319	
																県・市町村交付分 合計		377.686	0	358.367	19.319	